



Town of Goshen

Water Emergency, Response and Long Term Solution

Coordinators Briefing
November 2007



Identified Problems



Water system failure

 Lack of coordinated response until assistance was requested by the town

Failure of Town to address water issues in the past



Identified Problems



 Lack of sufficient staff to address the water outage

 Limited communications, no cell phone coverage, and limited internet capabilities

 Extreme heat conditions - affecting the elderly and very young





 The Town of Goshen is Located in Rockbridge County

 Waterworks serves 275 residential customers (450 persons) and several businesses





Waterworks infrastructure includes:

 Spring and collection structure, gravity flow to a treatment building and pump station

 Water is distributed through the system by gravity and the pump station.





Waterworks infrastructure includes:

Disinfection by sodium hypochlorite feed







Waterworks infrastructure includes:

Duplex high service pumps:







Waterworks infrastructure includes:

 Two gravity storage tanks: 127,000 gallon main tank and a 33,000 gallon tank









- Late on Wednesday, June 13 or early on Thursday, June 14, 2007 the Town of Goshen began to lose water in the distribution system
- Town officials suspected a leak
- On the afternoon of Thursday, June 14, 2007 a major leak was discovered and repaired





 On Friday, June 15 significant water was still being lost and by mid day all storage had been depleted



Town of Goshen Emergency Response



- A local emergency was declared on the morning of June 14 triggering Rockbridge County Emergency Management activities
- VDH (Office of Drinking Water and the District Medical Director) issued a boil water advisory due to pressure loss throughout the Town of Goshen.



Town of Goshen Emergency Response



 Assistance was requested from Regional Coordinator Crigger on Tuesday, June 19

 Governor Kaine declared a State of Emergency for the Town of Goshen on Wednesday, June 20





 Staff from the Virginia Rural Water
 Association arrived in the Town on Friday,
 June 15 with leak detection equipment







 Bottled water was purchased with assistance of the state and transported to Goshen to provide drinking water for residents





TOWN OF GOSHEN ASSETS MOBILIZED



- Rockbridge Co. EM
- Private Contractors
- Town Employees
- VDEM
- Depart. Of Corrections
- National Guard
- ARC of the BlueRidge
- Town of Craigsville
- County of Augusta
- RC PSA
- Volunteer Agencies
- Business & Citizens





All Total 14 Major Leaks Were Identified and Repaired









Approximately 120,000 Gallons of Water Hauled to Restore Tank Levels











Water service was restored late on Friday,
 June 22 / early Saturday, June 23

 As of today the distribution system is holding and we are able to fill the main storage tank with the Town's pump station





- The <u>major problem</u> is approximately 12,500 ft of 6 Inch cast iron pipe installed in 1930's
- All indications are that the remainder of the distribution system is in better condition
- We also know that many service lines are in poor condition and are leaking
- The Town of Goshen's source water (spring) provides adequate quantity



Removed Cast Iron Pipe









Removed Cast Iron Pipe












The 12,500 ft of cast iron waterline is located between the pump station and the majority of users





Pump Station





Water Tanks





- While water service has been restored for the Goshen residents - the water distribution system remains extremely fragile
- Another massive failure could occur at any moment
- To ensure that the town has a reliable waterworks - all of the 1930's cast iron pipe must be replaced




Long Term Solution / Infrastructure Improvements



 Preliminary Engineering Report prepared for the Town of Goshen in 2000 contained recommended improvements to the water system infrastructure

 Route 39 pipe replacement was a recommendation in the PER



2000 PER

Engineer's recommendations:

- •Option 1 install meters
- •Option 2a new 30,000 gal tank
- •Option 3a replace waterline along Rte. 39
- •Option 2c upgrade pipe along Rt. 600
- •Option 4a upgrade pipe to improve fire flow

Projects completed:

- •Option 2a new 30,000 gal tank
- Various leak repairs along Rt. 39

Construction Cost Estimate

ITEM	Unit Cost	Units	Tot		otal Cost	
6 inch Class 50 ductile iron water main	\$ 55.00	12,500	feet	\$	687,500.00	
Crossing Mill Creek (encased)	\$ 30,000.00	1	lump	\$	30,000.00	
6 inch gate valve	\$ 1,500.00	13	ea	\$	19,500.00	
Air Release Valve	\$ 2,000.00	1	ea	\$	2,000.00	
Master Meter and vault	\$ 7,500.00	2	ea		\$15,000.00	
Blowoff	\$ 2,000.00	3	ea	\$	6,000.00	
2 inch bore and casing under Rte 39 with valves	\$ 10,000.00	4	ea	\$	40,000.00	
Service Connections 15 feet w/ corp stop and meter	\$ 2,000.00	72	ea	\$	144,000.00	
Railroad crossing - no rock	\$ 250.00	120	feet	\$	30,000.00	

CONTINGENCIES					
Railroad crossing - additional if rock	\$	350.00	120	feet	\$ 42,000.00
Trench rock excavation - depends on existing trench depth	\$	150.00	500	cubic yard	\$ 75,000.00
Trench- unsuitable backfill and must use stone	\$	12.00	12,500	feet	\$ 150,000.00
Contingency Traffic Control (2 men)	\$ 5	0,000.00	1	lump	\$ 50,000.00

NOTES:

1. Project Scope and estimate developed by VDH-ODW and A.J. Conner General Contracting, Inc.

2. Estimate does not include costs for engineering, inspection, and construction administration services.

SUBTOTAL: \$ 317,000

SUBTOTAL:

\$ 974,000

TOTAL: \$1,291,000



Additional Infrastructure Needs



 Water meters and shutoffs at all service connections (note that the previous cost estimate included 72 service connections that exist along the Route 39 pipeline – this does not include the remaining customers)

Upgraded Telemetry and SCADA



Coordination Issues



- Mill Creek crossing Army Corp of Engineers, DEQ permits
- VDOT traffic control and right of way issues
- Railroad crossing CSX issues
- Problem of maintaining water service during replacement of the Route 39 waterline



Estimated Costs



- The 2000 PER contained an estimated construction cost for replacing the Route 39 waterline of approximately \$850,000.00
- Additional costs related to engineering, project management, easements, permits, etc. totaled \$ 330,000.00
- Total 2000 PER project cost estimate = \$1.18 Million



Estimated Costs



 In current dollars the estimated total project cost will be approximately:

\$1.5 to 1.75 Million dollars



Town of Goshen



Questions and Discussion

Additional Information: www.goshenva.com

